

國立臺北護理健康大學校務基金
固定資產建設改良擴充執行情形明細表

中華民國110年5月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		553,797,000			553,797,000	305,000,000	209,871,195	10,676,752	220,547,947	72.31	-84,452,053	27.69	教學研究綜合大樓依約辦理估驗付款。	責請廠商加強估驗作業期程。
繼續計畫		553,797,000			553,797,000	305,000,000	209,871,195	10,676,752	220,547,947	72.31	-84,452,053	27.69		
教學研究綜合大樓新建工程		553,797,000			553,797,000	305,000,000	209,871,195	10,676,752	220,547,947	72.31	-84,452,053	27.69		
一般建築及設備計畫		462,222,000			462,222,000	171,708,000	88,044,463	3,970,780	92,015,243	53.59	-79,692,757	46.41		
分年性項目		333,020,000			333,020,000	162,000,000	82,542,067	3,970,780	86,512,847	53.40	-75,487,153	46.60		
房屋及建築		333,020,000			333,020,000	162,000,000	82,542,067	3,970,780	86,512,847	53.40	-75,487,153	46.60	第三學生宿舍大樓新建工程依約辦理估驗付款。	責請廠商加強估驗作業期程。
一次性項目		129,202,000			129,202,000	9,708,000	5,502,396		5,502,396	56.68	-4,205,604	43.32	教學設備陸續提出申請中。	積極辦理。
機械及設備		84,543,000			84,543,000	8,434,000	1,962,831		1,962,831	23.27	-6,471,169	76.73		
交通及運輸設備		2,479,000			2,479,000	250,000	250,875		250,875	100.35	875	0.35		
什項設備		42,180,000			42,180,000	1,024,000	3,288,690		3,288,690	321.16	2,264,690	221.16		
總計		1,016,019,000			1,016,019,000	476,708,000	297,915,658	14,647,532	312,563,190	65.57	-164,144,810	34.43		
房屋及建築		886,817,000			886,817,000	467,000,000	292,413,262	14,647,532	307,060,794	65.75	-159,939,206	34.25		
機械及設備		84,543,000			84,543,000	8,434,000	1,962,831		1,962,831	23.27	-6,471,169	76.73		
交通及運輸設備		2,479,000			2,479,000	250,000	250,875		250,875	100.35	875	0.35		
什項設備		42,180,000			42,180,000	1,024,000	3,288,690		3,288,690	321.16	2,264,690	221.16		
總計		1,016,019,000			1,016,019,000	476,708,000	297,915,658	14,647,532	312,563,190	65.57	-164,144,810	34.43		