

**國立臺北護理健康大學校務基金**  
**固定資產建設改良擴充執行情形明細表**

中華民國110年6月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		553,797,000			553,797,000	375,000,000	284,824,889	14,214,133	299,039,022	79.74	-75,960,978	20.26	教學研究綜合大樓依約辦理估驗付款。	教學研究綜合大樓依約辦理估驗付款。
繼續計畫		553,797,000			553,797,000	375,000,000	284,824,889	14,214,133	299,039,022	79.74	-75,960,978	20.26		
教學研究綜合大樓新建工程		553,797,000			553,797,000	375,000,000	284,824,889	14,214,133	299,039,022	79.74	-75,960,978	20.26		
一般建築及設備計畫		462,222,000			462,222,000	243,944,000	143,573,673	6,625,951	150,199,624	61.57	-93,744,376	38.43		
分年性項目		333,020,000			333,020,000	201,000,000	134,642,029	6,625,951	141,267,980	70.28	-59,732,020	29.72		
房屋及建築		333,020,000			333,020,000	201,000,000	134,642,029	6,625,951	141,267,980	70.28	-59,732,020	29.72	第三學生宿舍大樓新建工程依約辦理估驗付款。	責請廠商加強估驗作業期程。
一次性項目		129,202,000			129,202,000	42,944,000	8,931,644		8,931,644	20.80	-34,012,356	79.20	教學設備陸續提出申請中。	積極辦理。
機械及設備		84,543,000			84,543,000	39,675,000	3,291,354		3,291,354	8.30	-36,383,646	91.70		
交通及運輸設備		2,479,000			2,479,000	323,000	1,426,338		1,426,338	441.59	1,103,338	341.59		
什項設備		42,180,000			42,180,000	2,946,000	4,213,952		4,213,952	143.04	1,267,952	43.04	積極辦理教學設備採購。	
總計		1,016,019,000			1,016,019,000	618,944,000	428,398,562	20,840,084	449,238,646	72.58	-169,705,354	27.42		
房屋及建築		886,817,000			886,817,000	576,000,000	419,466,918	20,840,084	440,307,002	76.44	-135,692,998	23.56		
機械及設備		84,543,000			84,543,000	39,675,000	3,291,354		3,291,354	8.30	-36,383,646	91.70		
交通及運輸設備		2,479,000			2,479,000	323,000	1,426,338		1,426,338	441.59	1,103,338	341.59		
什項設備		42,180,000			42,180,000	2,946,000	4,213,952		4,213,952	143.04	1,267,952	43.04		
總計		1,016,019,000			1,016,019,000	618,944,000	428,398,562	20,840,084	449,238,646	72.58	-169,705,354	27.42		