

**國立臺北護理健康大學校務基金**  
**固定資產建設改良擴充執行情形明細表**

中華民國111年9月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	10,662,885				10,662,885	10,662,885	10,662,885		10,662,885	100.00	0	0.00		
繼續計畫	10,662,885				10,662,885	10,662,885	10,662,885		10,662,885	100.00	0	0.00		
教學研究綜合大樓新建工程	10,662,885				10,662,885	10,662,885	10,662,885		10,662,885	100.00	0	0.00		
一般建築及設備計畫	39,469,110	73,612,000			113,081,110	82,282,000	97,598,054		97,598,054	118.61	15,316,054	18.61		
一次性項目	39,469,110	73,612,000			113,081,110	82,282,000	97,598,054		97,598,054	118.61	15,316,054	18.61		
房屋及建築	39,469,110	16,500,000		9,000,000	64,969,110	54,469,000	64,759,098		64,759,098	118.89	10,290,098	18.89		
機械及設備		33,971,000		-3,000,000	30,971,000	15,269,000	21,122,095		21,122,095	138.33	5,853,095	38.33		
交通及運輸設備		1,768,000		1,300,000	3,068,000	2,113,000	2,999,163		2,999,163	141.94	886,163	41.94		
什項設備		21,373,000		-7,300,000	14,073,000	10,431,000	8,717,698		8,717,698	83.57	-1,713,302	16.43		
總計	50,131,995	73,612,000			123,743,995	92,944,885	108,260,939		108,260,939	116.48	15,316,054	16.48		
房屋及建築	50,131,995	16,500,000		9,000,000	75,631,995	65,131,885	75,421,983		75,421,983	115.80	10,290,098	15.80		
機械及設備		33,971,000		-3,000,000	30,971,000	15,269,000	21,122,095		21,122,095	138.33	5,853,095	38.33		
交通及運輸設備		1,768,000		1,300,000	3,068,000	2,113,000	2,999,163		2,999,163	141.94	886,163	41.94		
什項設備		21,373,000		-7,300,000	14,073,000	10,431,000	8,717,698		8,717,698	83.57	-1,713,302	16.43		
總計	50,131,995	73,612,000			123,743,995	92,944,885	108,260,939		108,260,939	116.48	15,316,054	16.48		