

**國立臺北護理健康大學校務基金**  
**固定資產建設改良擴充執行情形明細表**

中華民國111年10月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	10,662,885				10,662,885	10,662,885	10,662,885		10,662,885	100.00	0	0.00	積極辦理整修工程。 教學設備陸續提出申請中。 積極辦理教學設備採購。 教學設備陸續提出申請中。	積極辦理。
繼續計畫	10,662,885				10,662,885	10,662,885	10,662,885		10,662,885	100.00	0	0.00		
教學研究綜合大樓新建工程	10,662,885				10,662,885	10,662,885	10,662,885		10,662,885	100.00	0	0.00		
一般建築及設備計畫	39,469,110	57,112,000			96,581,110	104,257,000	98,529,940		98,529,940	94.51	-5,727,060	5.49		
一次性項目	39,469,110	57,112,000			96,581,110	104,257,000	98,529,940		98,529,940	94.51	-5,727,060	5.49		
房屋及建築	39,469,110			10,000,000	49,469,110	64,469,000	64,986,848		64,986,848	100.80	517,848	0.80		
機械及設備		33,971,000		-4,000,000	29,971,000	26,737,000	21,520,480		21,520,480	80.49	-5,216,520	19.51		
交通及運輸設備		1,768,000		1,300,000	3,068,000	2,498,000	2,286,005		2,286,005	91.51	-211,995	8.49		
什項設備		21,373,000		-7,300,000	14,073,000	10,553,000	9,736,607		9,736,607	92.26	-816,393	7.74		
總計	50,131,995	57,112,000			107,243,995	114,919,885	109,192,825		109,192,825	95.02	-5,727,060	4.98		
房屋及建築	50,131,995			10,000,000	60,131,995	75,131,885	75,649,733		75,649,733	100.69	517,848	0.69		
機械及設備		33,971,000		-4,000,000	29,971,000	26,737,000	21,520,480		21,520,480	80.49	-5,216,520	19.51		
交通及運輸設備		1,768,000		1,300,000	3,068,000	2,498,000	2,286,005		2,286,005	91.51	-211,995	8.49		
什項設備		21,373,000		-7,300,000	14,073,000	10,553,000	9,736,607		9,736,607	92.26	-816,393	7.74		
總計	50,131,995	57,112,000			107,243,995	114,919,885	109,192,825		109,192,825	95.02	-5,727,060	4.98		